# Degree Land Control of the Control o

### **Deerfield Beach Elementary School**

650 NE 1 STREET, DEERFIELD BEACH 33441

Location Num	0011
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$6,675,445
Total Facilities Budget	\$6,333,445

\*NOTE This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2018. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. DEFP projects are omitted from this project list.
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Letter of Recommendation for Permit received. The Window replacement and lead based paint abatement project is awaiting revisions to be permitted. The project has been resubmitted to address Building Department comments. School Choice Enhancements: Voting completed 3/21/17. Fence around the butterfly garden installed, Tables and Stools delivered on 11/2018. (2) bookcases on order. Outdoor Classroom permitted on 05/2018 - plan change approved 12/2018; construction began 1/14/2019; construction completed 03/2019.

## **SMART** Facilities Update By Project



**PLANNING** 

Develop & Validate Project Scope

COUEDINE

-2

HIRE DESIGN TEAM

Advertise and Hire Design Team DESIGN

Prepare Plan Drawings to release to contractor/vendor 4

HIRE CONTRACTOR

Bid and Hire Contractor to Implement Renovations **-5** 

CONSTRUCTION

Contractor
Implements
Renovations

6

CLOSEOUT/ COMPLETE

/. Camandala

Final Inspection for Quality Assurance

### Primary Renovation

Phase: 50%Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Con	5: Construc	ction 6: Comp	olete
Planned	Q3 2016	Q4 2016	Q3 2017	Q2 2018	Q4 2018	Q4 2019	Q1 2020
New Planned	Q3 2016	Q4 2016	Q3 2017	Q1 2019	Q3 2019	Q4 2020	Q4 2020
Actual/Foreca	st 9/12/2016	10/18/2016	5/12/2017	2/6/2019			
SCOPE:			BUDGET:	FLAG:			
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)		\$369,000	COMMENTS:				
Fire Alarm			\$294,000				
Fire Sprinklers			\$725,000				
HVAC Improvement	ts		\$529,000				
Lead Base Paint Ab	atement		\$326,445				
Media Center impro	vements		\$378,000				
Renovations to Buil	ding 1 (Historic)		\$2,862,000				
Replacement of wor	nd windows at Buildi	ing #1 - Auditorium	\$750,000				





process. **B=Budget**: reflects a board approved increase in funding based on bid and/or change order results.





# **Deerfield Beach Elementary School**

**SMART** Facilities Update by Project Cont.

SCHOOL CHOIC	Phase: 87% Complete								
SCHEDULE:	PH:1 Planning/Design	PH:2 Im	plement	PH:3 Complete					
Planned	Q1 2015	Q1 2017		Q4 2018	Q4 2018				
Actual	11/2015	03/2017							
SCOPE:		BUDGET:	FLAG:						
School Choice En	nhancement	\$100,000		cted by the school community ha School is determining how to spe					

<sup>\*</sup>SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



