



Established 1915

**BROWARD**  
County Public Schools



**SMART INVESTMENTS**  
LEAD TO SMART STUDENTS.

**District Board Member:**  
Laurie Rich Levinson



## **DISTRICT 6 REPORT**

For The Quarter Ending  
March 31, 2020 | FY20-Q3

## PREFACE

We are pleased to present the Broward County Public Schools (BCPS) **School Spotlights** specifically designed for our School Board Members serving in county-wide school districts.

**SMART** (**S**afety, **M**usic & **A**rt, **A**thletics, **R**enovation and **T**echnology) is the **\$800 million capital improvement program** to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.

The **School Spotlight** is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the *SMART Bond Program*. This District Board Member edition provides a school-district breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members to better follow the progress of the facilities improvements within their specific school districts. The Spotlights will be updated every quarter to help board members share timely information with parents, students, school staff, volunteers, business groups, community organizations and other stakeholders as the projects progress.



## Central Park Elementary School

777 N NOB HILL ROAD, PLANTATION 33322

Location Num	2641
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$5,493,475
Total Facilities Budget	\$5,027,475


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid opening has occurred. Pending Board award.

School Choice Enhancements: Voting completed on 11/28/16. Computer carts and printers delivered on 3/2017. Classroom furniture delivered 4/2017. Science lab materials delivered 06/2017. Classroom furniture and bulletin boards delivered and installed 8/9/17. Carpet replaced in FISH 301 and completed 08/2019. Blinds completed 09/2019. Coordinating additional proposals.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **25%** Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2016	Q3 2016	Q1 2017	Q4 2017	Q1 2018	Q1 2019
New Planned	Q2 2016	Q3 2016	Q1 2017	Q1 2019	Q2 2019	Q4 2020
Actual/Forecast	5/2/2016	7/26/2016	1/13/2017	10/1/2019	Q2 2020	

SCOPE:	BUDGET:
ADA Stage Lift	\$119,475
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,361,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000
Fire Sprinklers	\$982,000
HVAC Improvements	\$2,100,000
Music Room Renovation	\$136,000
Safety / Security Upgrade	\$60,000

**FLAG: S - Project Delayed**

#### COMMENTS:

Reason: Delays have occurred in the design phase related to permitting. The design firm has required an above average amount of submissions of the Construction Documents prior to receiving a Letter of Recommendation to permit. Remedy: The delays are not anticipated to be recovered. The construction schedule will be closely monitored to avoid further delays. Update: The project is pending Board award of the contract.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Central Park Elementary School

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase: **79% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q4 2016	TBD
Actual	01/2016	11/2016	TBD

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





## Cooper City Elementary School

5080 SW 92 AVENUE, COOPER CITY 33328

Location Num	1211
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$1,350,000
Total Facilities Budget	\$967,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

**Primary Renovation:** Contractor procurement in progress. CSMP term contracts have expired. Project is on hold until new CSMP contractors are available.

**School Choice Enhancements:** Originally a Year 5 school accelerated to Year 4 following Board approval. Kick-off meeting held with 2/6/2018 - SAC meeting attended 12/28/18 - Voting completed 2/1/2019. (1) Golf cart delivered 04/2019. Waterproof Vinyl floor installation complete. Furniture for the reception area, Principal's office and chairs on order. Wind screen, (80) Lenovo 300e, (4) EarthWalk Cart, (540) New Cart Cable Management, (10) Motorola Digital Portable Radios, FISH 101 delivered 02/2020. Signage TV, (2) Desktops, Wind Screen, Signage TV Installation on order.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **10% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q1 2019	Q3 2019	Q1 2020	Q3 2020
New Planned	Q1 2018	Q2 2018	Q1 2019	Q4 2019	Q1 2020	Q2 2021
Actual/Forecast	9/28/2017	2/6/2018	8/7/2018	2/12/2020	Q3 2020	

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$118,000
Fire Alarm	\$294,000
Fire Sprinklers	\$10,000
HVAC Improvements	\$163,000
Media Center improvements	\$282,000

**FLAG: S - Project Delayed**

**COMMENTS:**  
 Reason: Delays occurred in design due to an above average amount of submissions to the Building Department for permit review.  
 Remedy: The Letter of Recommendation for Permit has been received. Pending new CSMP contractor list.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Cooper City Elementary School

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase: **70% Complete**

SCHEDULE:	PH:1 Planning/Design		PH:2 Implement		PH:3 Complete	
Planned	Q4 2018		Q1 2019		TBD	TBD
Actual	03/2018		02/2019			

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Cooper City High School

9401 STIRLING ROAD, COOPER CITY 33328

Location Num	1931
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$12,055,872
Total Facilities Budget	\$8,830,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Drawings in progress.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting held 2/12/2019. Ballot approved for voting 02/2020.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **85% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q4 2017	Q3 2018	Q1 2019	Q4 2019	Q2 2021
New Planned	Q4 2017	Q4 2017	Q3 2018	Q2 2020	Q4 2020	Q2 2022
Actual/Forecast	11/13/2017	12/13/2017	7/17/2018	Q3 2020		

SCOPE:	BUDGET:
Auditorium Accessibility	\$250,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$844,000
Electrical Improvements	\$428,000
Fire Sprinklers	\$3,583,000
HVAC Improvements	\$2,208,000
Improvements to or Replacement of building 5	\$238,000
Safety / Security Upgrade	\$57,000
STEM Lab improvements	\$1,001,000

**FLAG: S - Delay Possible**

**COMMENTS:**  
 Delays are being experienced during design due to scope verification that was required. The project is forecasted to be delayed by two months.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## Cooper City High School

### SMART Facilities Update by Project Cont.

#### Weight Room

Phase: **100%** Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018
Actual/Forecast	1/2/2018	1/9/2018	2/5/2018	6/26/2018	7/25/2018	11/1/2018

<b>SCOPE:</b> Weight Room Renovation	<b>BUDGET:</b> \$121,000	<b>FLAG:</b> <b>COMMENTS:</b>
---	-----------------------------	----------------------------------

#### School Choice Enhancements\*

Phase: **75%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	TBD	TBD
Actual	11/2018		

<b>SCOPE:</b> School Choice Enhancement	<b>BUDGET:</b> \$100,000	<b>FLAG:</b> <b>COMMENTS:</b> Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.
--	-----------------------------	--

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





## Country Isles Elementary School

2300 COUNTRY ISLES ROAD, WESTON 33326

Location Num	2981
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$1,759,660
Total Facilities Budget	\$1,339,660


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Notice to Proceed with construction is being executed.

School Choice Enhancements:  
 COMPLETED 12/2016 - Sand replacement with PIP surfacing in K-2 and 3-5 play areas.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **80%Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q1 2018	Q3 2018	Q1 2019	Q1 2020
New Planned	Q2 2017	Q2 2017	Q1 2018	Q3 2019	Q1 2020	Q1 2021
Actual/Forecast	4/1/2017	6/22/2017	1/18/2018	3/29/2019	Q2 2020	

SCOPE:	BUDGET:
Additional Funding - Board Approved 01/14/20 (JJ-3)	\$681,660
Fire Alarm	\$294,000
HVAC Improvements	\$104,000
Media Center improvements	\$160,000

**FLAG: SB - Project Delayed**

**COMMENTS:**  
 Reason: Delays have occurred during bid and award due to contractor preparation of documentation for execution of the Notice to Proceed. Remedy: Notice to Proceed is scheduled for April 2020. Budget: Additional funding of \$681,660 was approved by the Board on 1/14/2020 in conjunction with the approval to award the construction agreement for the project to the CSMP contractor.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## Country Isles Elementary School

### SMART Facilities Update by Project Cont.

**School Choice Enhancements\***

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q1 2016	Q1 2017
Actual	11/2015	02/2016	12/2016

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Cypress Bay High School

18600 VISTA PARK BOULEVARD, WESTON 33332

Location Num	3623
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$35,428,323
Total Facilities Budget	\$33,144,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


### PRIMARY PROJECTS CURRENT STATUS: **Construction**

**Primary Renovation:** Construction is in progress. Air handling units have been replaced. Condensing unit replacement is in progress. Minor delays in the replacement of Condensing Unit, CU-9 continue. Roofing base sheet was completed with fabrication of metal trim in progress.

**Classroom Addition:** Construction in progress. First floor rough-ins are in progress. Second floor slab is being poured with third floor deck in progress. Stair work is in progress.

**School Choice Enhancements:** COMPLETED 02/2017. Voting completed 5/26/2017. Projectors delivered 08/2016. (112) Printers delivered 07/2016. Projector in auditorium installed 09/2016. (4) Recordex delivered and installed 11/2016. Office furniture delivered 02/2017.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **90% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2016	Q3 2016	Q1 2017	Q1 2018	Q3 2018	Q4 2019
Actual/Forecast	6/27/2016	8/2/2016	2/22/2017	9/25/2018	3/21/2019	8/14/2020

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$652,000
HVAC Improvements	\$580,000
Safety / Security Upgrade	\$107,000

**FLAG: S - Project Delayed**

**COMMENTS:**  
 Original contractual date of substantial completion is 12/26/2019. Reason: Delays were experienced in construction related to roof mounting of HVAC equipment. Remedy: Pending decision of the roof stand prior to completion of the roofing work and HVAC stand installation. Substantial completion is scheduled for Q3 2020. Minor delay in finishing the roofing work in order to receive Substantial Completion.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Cypress Bay High School

## SMART Facilities Update by Project Cont.

### Classroom Addition

Phase: **35% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2016	Q3 2016	Q1 2017	Q4 2018	Q1 2019	Q2 2020
Actual/Forecast	6/27/2016	8/2/2016	2/22/2017	3/8/2019	6/27/2019	12/6/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 06/11/19 (JJ-11)	\$18,839,000
CR Addition - Prep Work	\$0
CR Addition to allow for removal of portable buildings	\$12,400,000

FLAG: **S - Delay Possible**

**COMMENTS:**  
Original contractual date of substantial completion is 12/6/2020. Project is currently on pace. Delays were experienced during the design phase that were not recovered in bid and award or construction. Multiple backcheck reviews were required to closeout comments before the design firm submitted for permit review.

### Weight Room

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q3 2017	Q3 2017	Q3 2017	Q4 2017
Actual/Forecast	4/14/2017	4/21/2017	7/13/2017	8/1/2017	10/19/2017	12/17/2017

SCOPE:	BUDGET:
Weight Room Renovation	\$121,000

FLAG:

**COMMENTS:**

### Track

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	Q1 2017	Q2 2017	Q4 2017	Q1 2018
Actual/Forecast	8/22/2017	8/29/2017	8/30/2017	10/14/2017	10/22/2017	3/30/2018

SCOPE:	BUDGET:
Track Resurfacing	\$345,000

FLAG:

**COMMENTS:**

### School Choice Enhancements\*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q2 2016	Q1 2017
Actual	01/2016	05/2016	02/2017

SCOPE:	BUDGET:
School Choice Enhancement	\$100,000

FLAG:

**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





## Davie Elementary School

7025 SW 39 STREET, DAVIE 33314

Location Num	2801
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$5,536,700
Total Facilities Budget	\$5,196,700

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Board approval of the contractor and additional funding took place in March 2020. Pending execution of the Notice to Proceed.

School Choice Enhancements:

COMPLETED 02/2020 - Voting authorized 2/21/2018 - Voting completed 3/30/18 - (50) Laptops, (25) Desktops, (2) Earthwalk carts, (8) Printers, Reading tables, Cafeteria system upgrades, stage curtains, teacher lounge upgrade, classroom rugs, and (3) Recordex delivered and installed 09/2018. Teacher lounge updates - (Conference table, cabinets, presentation board, 2 leather seating, 6 black leather chairs, 5 leather fabric) delivered 06/2019. (4) iPads delivered 10/2019. (6) HDMI cables delivered 02/2020.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **70% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q1 2017	Q4 2017	Q2 2018	Q4 2018	Q4 2019
New Planned	Q4 2016	Q1 2017	Q4 2017	Q2 2019	Q3 2019	Q4 2020
Actual/Forecast	11/18/2016	3/13/2017	8/28/2017	4/11/2019	Q2 2020	

SCOPE:	BUDGET:
Additional Funding - Board Approved 03/03/20 (JJ-2)	\$2,220,700
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,074,000
Fire Sprinklers	\$685,000
HVAC Improvements	\$809,000
Media Center improvements	\$235,000
Safety / Security Upgrade	\$73,000

**FLAG: SB - Project Delayed**

**COMMENTS:**  
 Reason: The project was delayed three quarters due to the required roofing reality check. Remedy: Notice to Proceed is being executed. Budget: Additional funding of \$2,220,700 was approved by the Board on 3/3/2020 in conjunction with the approval to award the construction agreement for the project.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Davie Elementary School

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2016	Q1 2018	Q1 2020
Actual	12/2016	03/2018	02/2020

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Eagle Point Elementary School

100 INDIAN TRACE, WESTON 33326

Location Num	3461
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$6,813,450
Total Facilities Budget	\$6,245,450

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included. Only
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Board approval of additional funding and award to contractor took place in February 2020. Pending execution of the Notice to Proceed.

School Choice Enhancements: COMPLETED 01/2018 - Voting completed 1/11/16. Portable PA system delivered 12/2016. PIP rubber surfacing project completed 12/2016. Recordex ordered 8/2017, delivered 01/2018.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **80% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2016	Q1 2016	Q3 2016	Q3 2017	Q1 2018	Q1 2019 Q2 2019
New Planned	Q1 2016	Q1 2016	Q3 2016	Q2 2019	Q4 2019	Q1 2021 Q1 2021
Actual/Forecast	1/6/2016	3/15/2016	9/26/2016	7/1/2019	Q2 2020	

SCOPE:	BUDGET:
Additional Funding - Board Approved 2/4/20 (JJ-1)	\$1,325,450
Art Room Renovation and Equipment	\$65,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,383,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
Fire Alarm	\$50,000
HVAC Improvements	\$2,847,000
Music Room Renovation	\$136,000

**FLAG: SB - Project Delayed**

**COMMENTS:**  
 Reason: Minor delays have occurred during the design phase and bid and award phase. The design firm took an above average amount of submissions in order to receive a Letter of Recommendation to Permit. The project also required a roofing reality check which caused a delay. The purpose of the reality check is to identify opportunities for cost and scope efficiencies. Remedy: The Letter of Recommendation to Permit has been received and the roofing reality check has been completed. The project is delayed by two quarters. Budget: Additional funding of \$1,325,450 was approved by the Board on 2/4/2020 in conjunction with the approval to award the construction agreement for the project.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## Eagle Point Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q1 2016	Q4 2017
Actual	11/2015	01/2016	01/2018

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





## Embassy Creek Elementary School

10905 SE LAKE BOULEVARD, COOPER CITY 33026

Location Num	3191
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$5,493,700
Total Facilities Budget	\$4,964,700


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Contractor is revising the roofing submittal in order to receive a roofing sub-permit prior to starting construction.

School Choice Enhancements: COMPLETED 07/2018 - Voting completed 5/10/17. Student laptops delivered 08/2017. Classroom projectors ceiling mounted 10/2017. Cafeteria Partitions permit received 10/2017; construction completed 02/2018. Window blinds installed 02/2018. (7) Laptops delivered 07/2018.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **1% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q1 2017	Q4 2017	Q2 2018	Q4 2018	Q4 2019
New Planned	Q4 2016	Q1 2017	Q4 2017	Q2 2019	Q4 2019	Q4 2020
Actual/Forecast	11/18/2016	3/13/2017	8/28/2017	2/19/2019	10/29/2019	11/3/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 08/06/19 (JJ-1)	\$1,340,700
Art Room Renovation and Equipment	\$65,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$770,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
Fire Alarm	\$294,000
HVAC Improvements	\$1,920,000
Music Room Renovation	\$136,000

#### FLAG:

#### COMMENTS:

Original contractual date of substantial completion is 11/3/2020. Project is currently on pace.

FLAG KEY: **S**=Schedule **B**= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## Embassy Creek Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2016	Q2 2017	Q2 2018
Actual	12/2016	05/2017	07/2018

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Everglades Elementary School

2900 BONAVENTURE BOULEVARD, WESTON 33331

Location Num	2942
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$2,941,500
Total Facilities Budget	\$2,444,500


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Installation of HVAC pumps has been completed. Roofing construction is in beginning.

School Choice Enhancements: Voting completed 4/19/17. Student laptops delivered 09/2017. Scholastic Resource Room Upgrade (Media Center) delivered 11/2017. Playground upgrades cancelled due to repurposing of the funds to enhance security 5/2018. Windscreen for the playground delivered 09/2018. Aiphone, Proximity card reader and an Aiphone sub-master installed 6/2019.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **15% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q4 2016	Q2 2017	Q4 2017	Q2 2018	Q2 2019
New Planned	Q4 2016	Q4 2016	Q2 2017	Q4 2018	Q2 2019	Q1 2020
Actual/Forecast	10/20/2016	10/20/2016	4/5/2017	11/27/2018	6/19/2019	8/31/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 05/07/19 (JJ-1)	\$1,132,500
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,033,000
HVAC Improvements	\$179,000

**FLAG: S - Project Delayed**

**COMMENTS:**  
 Original contractual date of substantial completion is 4/14/2020. Delay Reason: Delays occurred during construction related to the roofing sub-permit process. The roofing sub-permit required multiple submissions for the sub-contractor to receive approval. The sub-permit was received in February 2020. A delay of two months was experienced in bid and award due to the roofing reality check. The roofing sub-permit process has delayed the project an additional three months with an estimated Substantial Completion date in August 2020.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Everglades Elementary School

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase: **68%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q2 2017	TBD
Actual	11/2015	04/2017	TBD

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





## Falcon Cove Middle School

4251 BONAVENTURE BOULEVARD, WESTON 33332

Location Num	3622
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$23,566,000
Total Facilities Budget	\$22,888,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction is in progress. Site drainage work and foundation work is complete. Sheer wall installation in progress.

School Choice Enhancements: COMPLETED 09/2017 - Voting completed 5/26/17. Student laptops delivered 08/2017. Recordex delivered 09/2017.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **15% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q4 2016	Q3 2017	Q4 2018	Q3 2019	Q3 2020
New Planned	Q4 2016	Q4 2016	Q3 2017	Q4 2018	Q3 2019	Q3 2020
Actual/Forecast	12/5/2016	12/20/2016	6/2/2017	6/20/2019	6/26/2019	12/30/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 06/11/19 (JJ-10)	\$12,047,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$880,000
CR Addition to allow for removal of portable buildings	\$9,546,000
HVAC Improvements	\$315,000

FLAG: **S - Delay Possible**

**COMMENTS:**  
 Original contractual date of substantial completion is 6/30/2020. The project has experienced delays due to as-built conditions in the field differing from the as-built plans for the campus. Additional time was needed to locate and redesign conditions for the water line and sanitary line locations below grade.

#### School Choice Enhancements\*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2016	Q2 2017	Q1 2018
Actual	12/2016	05/2017	09/2017

SCOPE:	BUDGET:
School Choice Enhancement	\$100,000

FLAG:  
**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

FLAG KEY: **S**=Schedule **B**= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.



## Flamingo Elementary School

1130 SW 133 AVENUE, DAVIE 33325

Location Num	2541
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$5,188,630
Total Facilities Budget	\$2,055,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid opening has occurred. Pending Board approval to award.

School Choice Enhancements:

COMPLETED 03/2018 - Voting completed 11/10/2017 - Partial Replacement of sand with PIP Rubber in the playground completed 3/2018. Golf Cart delivered 12/2017. iPad and laptops delivered 01/2018.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **55% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q4 2017	Q3 2018	Q1 2019	Q4 2019
New Planned	Q2 2017	Q2 2017	Q4 2017	Q3 2019	Q4 2019	Q4 2020
Actual/Forecast	12/6/2017	12/6/2017	4/19/2018	11/13/2019	Q3 2020	

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$227,000
HVAC Improvements	\$1,443,000
Media Center improvements	\$285,000

**FLAG: S - Project Delayed**

#### COMMENTS:

Reason: Delays have occurred in the permitting process of the design phase. The design firm has taken an above average amount of submissions in order to receive a Letter of Recommendation to Permit. Remedy: The owner will be enforcing terms of the contract for delays and multiple resubmissions. Update: The project bid opening has occurred. Pending Board approval to award.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Flamingo Elementary School

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2016	Q4 2017	Q1 2018
Actual	12/2016	11/2017	03/2018

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Fox Trail Elementary School

1250 NOB HILL ROAD, DAVIE 33324

Location Num	3531
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$1,342,000
Total Facilities Budget	\$870,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid opening has occurred. Pending Board award of the contractor.

School Choice Enhancements: Voting authorized 1/16/18 - Voting completed 1/31/18 - (47) laptops delivered 07/2018. Desk and drawer file delivered 09/2018. Front office desk, office chairs delivered 01/2019. Playground upgrades permitted 01/2019; fabrication in progress. Pre-construction meeting scheduled 05/09/2019. Construction began 12/2019.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **15% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q1 2018	Q3 2018	Q1 2019	Q4 2019
New Planned	Q2 2017	Q2 2017	Q1 2018	Q2 2019	Q4 2019	Q4 2020
Actual/Forecast	4/6/2017	4/19/2017	11/17/2017	2/21/2019	Q2 2020	

SCOPE:	BUDGET:
Art Room Renovation and Equipment	\$65,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$154,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
HVAC Improvements	\$76,000
Music Room Renovation	\$136,000

**FLAG: S - Project Delayed**

**COMMENTS:**

Reason: Delays have occurred during the bid and award phase. The project reverted back to bid advertisement after changes in scope were required. Remedy: The project is pending Board award of the contractor.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## Fox Trail Elementary School

### SMART Facilities Update by Project Cont.

**School Choice Enhancements\***

Phase: **25%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q1 2018	Q3 2018
Actual	11/2016	01/2018	Q3 2018

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG: S - Project Delayed**

**COMMENTS:**

Playground shade is in construction.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Gator Run Elementary School

1101 GLADES PARKWAY, WESTON 33327


Location Num	3642
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$6,781,323
Total Facilities Budget	\$4,206,323

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Initial testing of the HVAC systems for Test and Balance is complete. HVAC equipment delivered in January 2020. Art lab renovations are complete. Music room renovations in progress. Roofing renovations have begun.  
 School Choice Enhancements: COMPLETED 12/2018 - Voting completed 5/23/17. Apple iPad, furniture for the media center, Kindle Fire for classroom use, media center furniture and teacher chairs delivered 08/2017. Recordex Interactive Systems delivered 10/2017. Media Center furniture delivered and installed 01/2018. Covered outdoor classroom has been cancelled; the school repurposed the funds to implement minor security enhancements. Electric door strikes, and proximity pads installed 12/2018.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **30% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q4 2016	Q3 2017	Q2 2018	Q4 2018	Q4 2019
New Planned	Q4 2016	Q4 2016	Q3 2017	Q1 2019	Q2 2019	Q2 2020
Actual/Forecast	10/21/2016	12/6/2016	5/22/2017	1/4/2019	5/20/2019	9/22/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 4/23/19 (JJ-4)	\$1,535,323
Art Room Renovation and Equipment	\$65,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,428,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
HVAC Improvements	\$603,000
Music Room Renovation	\$136,000

**FLAG: S - Delay Possible**

**COMMENTS:**  
 Original contractual date of substantial completion is 5/26/2020. Project is currently delayed 4 months due to multiple submissions of the roofing sub-permit.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.



## Gator Run Elementary School

### SMART Facilities Update by Project Cont.

**School Choice Enhancements\***

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q2 2017	Q1 2018
Actual	11/2015	05/2017	12/2018

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Griffin Elementary School

5050 SW 116 AVENUE, COOPER CITY 33330

Location Num	2851
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$4,868,143
Total Facilities Budget	\$4,226,208


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Roofing work is nearing completion. Media Center scope is complete.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed on 6/13/16. (20) projectors, (30) student computers and (20) document cameras delivered and installed 8/2016. Marquee completed 05/2018. New structure for Pre K-2 playground permitted 03/2019; construction complete 06/2019. Chairs and tables are on order.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **90% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2016	Q1 2016	Q3 2016	Q2 2017	Q4 2017	Q4 2018
New Planned	Q1 2016	Q1 2016	Q3 2016	Q2 2017	Q4 2017	Q4 2019
Actual/Forecast	1/6/2016	3/15/2016	9/23/2016	5/4/2018	9/4/2018	4/15/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 07/24/18 (JJ-1)	\$1,868,208
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$958,000
Fire Alarm	\$294,000
HVAC Improvements	\$585,000
Media Center improvements	\$313,000
PE/Athletic Improvements	\$10,000
Safety / Security Upgrade	\$98,000

**FLAG: S - Project Delayed**

**COMMENTS:**  
 Original contractual date of substantial completion is 10/29/2019. Reason: Delays occurred during construction related to the roofing sub-permit. Additional delays were experienced during roofing inspections. The contractor was requiring additional improvements to pass inspections. Remedy: The sub-permit has been received, the roof repairs are in progress, and the construction is estimated to be completed in Q2 2020.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Griffin Elementary School

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q2 2016	Q1 2020
Actual	01/2016	06/2016	03/2020

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Indian Ridge Middle School

1355 NOB HILL ROAD, DAVIE 33324

Location Num	3471
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$6,850,102
Total Facilities Budget	\$6,160,102


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Complete.

School Choice Enhancements: COMPLETED 04/2017 - Printers delivered 09/2016. Computers for both staff and students delivered 04/2017.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2016	Q1 2016	Q3 2016	Q2 2017	Q4 2017	Q4 2018
New Planned	Q1 2016	Q1 2016	Q3 2016	Q2 2017	Q4 2017	Q1 2019
Actual/Forecast	1/6/2016	3/15/2016	9/23/2016	6/14/2017	12/1/2017	1/10/2019

SCOPE:	BUDGET:
Additional Funding - Board Approved 11/07/17 (JJ-10)	\$945,102
Art Room Renovation and Equipment	\$85,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,895,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$606,000
HVAC Improvements	\$1,008,000
Music Room Renovation	\$521,000

**FLAG:**

**COMMENTS:**

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## Indian Ridge Middle School

### SMART Facilities Update by Project Cont.

**School Choice Enhancements\***

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q3 2016	Q2 2017
Actual	01/2016	08/2016	04/2017

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Indian Trace Elementary School

400 INDIAN TRACE, WESTON 33326

Location Num	3181
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$3,889,000
Total Facilities Budget	\$3,630,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 90% Construction Documents in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 5/11/18 - Voting completed 5/31/18. Re-keying of the campus completed 07/2018. Electric strike delivered 09/2018. Playground construction started 8/2019; completed 9/2019.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **70% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q1 2018	Q3 2018	Q2 2019	Q4 2019	Q2 2020
New Planned	Q4 2017	Q1 2018	Q3 2018	Q1 2020	Q3 2020	Q3 2021
Actual/Forecast	5/26/2017	7/20/2017	2/12/2018	Q3 2020		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,306,000
Fire Alarm	\$269,000
HVAC Improvements	\$1,658,000

FLAG: **S** - Project Delayed

**COMMENTS:**  
 Due to the termination of the original design firm the project was delayed by multiple months.

#### HVAC Improvements

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	N/A	6/29/2017

SCOPE:	BUDGET:
HVAC Improvements - Chiller Replacement	\$297,000

FLAG:

**COMMENTS:**

FLAG KEY: **S**=Schedule **B**= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.



# Indian Trace Elementary School

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase: **99%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2017	Q2 2018	Q1 2020
Actual	11/2017	05/2018	03/2020

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

All items approved by voting process have been delivered and installed. Budget reconciliation is in progress.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Manatee Bay Elementary School

19200 SW 36 STREET, WESTON 33332

Location Num	3841
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$3,093,861
Total Facilities Budget	\$2,484,661

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


### PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Complete.

School Choice Enhancements:

COMPLETED 04/2018 - Voting completed 6/10/16. (2) 6' benches with canopies, computers, carts, robotics material, two-way radios, printers, storage shelving delivered and installed between 09/2016 and 11/2016. Media production system delivered 08/2017. Shade structure for the playground permitted on 6/2017; construction completed 11/2017. Media production upgrade delivered 08/2017. Classroom tables delivered 04/2018.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2016	Q1 2016	Q3 2016	Q2 2017	Q4 2017	Q4 2018
New Planned	Q1 2016	Q1 2016	Q3 2016	Q2 2017	Q4 2017	Q4 2018
Actual/Forecast	1/6/2016	3/15/2016	9/23/2016	5/19/2017	11/15/2017	11/2/2018

SCOPE:	BUDGET:
Additional Funding - Board Approved 10/17/17 (JJ-14)	\$625,661
Art Room Renovation and Equipment	\$65,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$862,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
HVAC Improvements	\$357,000
Music Room Renovation	\$136,000

**FLAG:**  
**COMMENTS:**

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Manatee Bay Elementary School

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q2 2016	Q4 2017
Actual	01/2016	06/2016	04/2018

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## McFatter Technical College, Broward Fire Academy

2600 SW 71 TERRACE, DAVIE 33314

Location Num	2771
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$727,512
<b>Total Facilities Budget</b>	<b>\$714,512</b>

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included. Only
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. The CSMP term contract has expired and the project is pending a new CSMP contractor list prior to moving forward with contractor procurement.

School Choice Enhancements: COMPLETED 06/2017. Voting completed 6/24/16. Forklift and breathing apparatus delivered. Confirmation for the Cylinders was received on 6/27/17.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **91% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q2 2017	Q4 2017	Q3 2018	Q2 2019
New Planned	Q2 2017	Q2 2017	Q2 2017	Q4 2017	Q2 2019	Q1 2020
Actual/Forecast	4/3/2017	4/3/2017	5/9/2017	10/24/2018	Q3 2020	Q3 2019

SCOPE:	BUDGET:
Additional Funding - Board Approved 09/17/19 (JJ-2)	\$358,512
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$149,000
Fire Sprinklers	\$107,000

**FLAG: S - Project Delayed**

**COMMENTS:**  
 Reason: Delays occurred during the permitting process in the design phase. The delays will not be recovered during construction.  
 Remedy: A Letter of Recommendation to Permit has been received.  
 Update: A CSMP contractor has been selected. Update: The CSMP term contract has expired and the project is pending a new CSMP contractor list prior to moving forward with contractor procurement.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## McFatter Technical College, Broward Fire Academy

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q2 2016	Q3 2017
Actual	11/2015	06/2016	06/2017

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## McFatter Technical High School & Technical College

6500 NOVA DRIVE, DAVIE 33317

Location Num	1291
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$7,959,525
Total Facilities Budget	\$7,471,525

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included. Only
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Design firm currently addressing Building Department review comments in order to submit for a fifth time to permit application.

School Choice Enhancements: COMPLETED 03/2019 - Voting completed 10/21/16. Recordex, laptops delivered 1/18/17; Publishing speed theater equipment delivered 4/2017. Six (6) Cameras (Video and Still) for Photography and Digital Media delivered 07/2017. Stage lighting permitted; construction completed 01/2019. Additional stage lighting equipment delivered 03/2019.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **97% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2016	Q3 2016	Q2 2017	Q1 2018	Q2 2018	Q4 2019
New Planned	Q2 2016	Q3 2016	Q2 2017	Q2 2019	Q4 2019	Q2 2021
Actual/Forecast	6/17/2016	8/16/2016	5/3/2017	Q2 2020		

SCOPE:	BUDGET:
ADA Renovate Restroom	\$47,525
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,280,000
Electrical Improvements	\$577,000
Fire Alarm	\$672,000
Fire Sprinklers	\$292,000
HVAC repairs to include buildings 1,2,4,5.	\$3,296,000
Media Center improvements	\$151,000
Safety / Security Upgrade	\$56,000

**FLAG: S - Project Delayed**

#### COMMENTS:

Reason: Delays occurred in the design phase related to permitting. The design firm took four and a half months to resubmit a second time for permit after receiving Building Department comments. The third submittal has been reviewed with submission four pending. Remedy: The owner will be enforcing terms of the contract for

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.



# McFatter Technical High School & Technical College

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q4 2016	Q1 2018
Actual	01/2016	10/2016	03/2019
SCOPE:	BUDGET:	FLAG:	COMMENTS:
School Choice Enhancement	\$100,000		

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Nob Hill Elementary School

2100 NW 104 AVENUE, SUNRISE 33322

Location Num	2671
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$2,404,612
Total Facilities Budget	\$1,959,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

**Primary Renovation:** Contractor procurement in progress. Currently reviewing the cost estimate of the project. Pending decision to continue as a Continuing Contract - Construction Management delivery of the construction, or advertising for bids.

**School Choice Enhancements:** Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting held during the Project Charter Meeting on 1/15/2019. Ballot developed 05/2019; does not comply with District guidelines, needs revision.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **10% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q1 2019	Q3 2019	Q2 2020	Q3 2020
New Planned	Q1 2018	Q2 2018	Q1 2019	Q4 2019	Q1 2020	Q1 2021
Actual/Forecast	9/1/2017	11/13/2017	4/18/2018	10/2/2019	Q3 2020	

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$559,000
Electrical Improvements	\$434,000
Fire Alarm	\$294,000
Fire Sprinklers	\$10,000
HVAC Improvements	\$364,000
Media Center improvements	\$198,000

**FLAG: S - Project Delayed**

**COMMENTS:**

Delays are occurring during bid and award related to the cost estimate of construction. The project is at the threshold cost limit to prevent the use of the continuing contract construction management firm currently on the project. The cost estimate has been reviewed and determined the project would require bidding. Rebid has taken place with new bids from the sub-contractors pending in early April 2020.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Nob Hill Elementary School

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase: **50% Complete**

<b>SCHEDULE:</b>	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	TBD	TBD
Actual	11/2018		

<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
School Choice Enhancement	\$100,000	<b>COMMENTS:</b> Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Nova Blanche Forman Elementary School

3521 SW DAVIE ROAD, DAVIE 33314

Location Num	1282
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$2,180,000
Total Facilities Budget	\$1,848,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Design firm currently addressing Building Department comments prior to submitting the third time for permit application.

School Choice Enhancements: Kick-off meeting held 2/21/2019. Voting authorized 9/17/2019. Revised ballot was approved and voted 10/25/2019. Voting results received 11/2019 - (15) Classroom rugs delivered 02/2020. (140) Lenovo 100e, (1) Lenovo ThinkPad Yoga L390, (2) EarthWalk Cart, (60) Cable Management, (1) HDMI to VGA Adapter, (1) USB 3.0 Ethernet adapter, (1) Lenovo ThinkPad Case delivered 03/2020. (17) Kidney tables delivered 02/2020. (10) Projectors, (5) Document Cameras, Media Center Furniture, Lobby and Conference Room Furniture on order.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **96% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q1 2019	Q3 2019	Q2 2020	Q3 2020
New Planned	Q1 2018	Q2 2018	Q1 2019	Q1 2020	Q2 2020	Q2 2021
Actual/Forecast	9/28/2017	2/6/2018	8/2/2018	Q2 2020		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$678,000
HVAC Improvements	\$1,070,000

**FLAG: S - Project Delayed**

**COMMENTS:**  
 Delays have occurred during the backcheck review of the Construction Documents prior to submitting for permit review. Multiple submissions were required in order to close out comments made by the review team. The project is currently delayed by 5 months. It is anticipated these delays could extend if the design requires multiple submissions to the Building Department to receive a Letter of Recommendation to Permit.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Nova Blanche Forman Elementary School

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase: **49%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q4 2019	TBD
Actual	11/2018	11/2019	TBD

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Nova Dwight D. Eisenhower Elementary School

6501 SW 39 STREET, DAVIE 33314

Location Num	1271
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$1,275,000
<b>Total Facilities Budget</b>	<b>\$1,131,000</b>

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included. Only - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Design firm currently addressing Building Department comments prior to submitting the second time for permit application.

School Choice Enhancements: Voting authorized 12/12/2019. Voting completed 02/2020. Aiphone, submaster and strike are in design. (75) Laptops 300e, (3) Earthcarts, (45) Cable Management on order. Window Wraps delivered 03/2020.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **95% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2018	Q3 2018	Q2 2019	Q3 2019	Q2 2020	Q3 2020
New Planned	Q2 2018	Q3 2018	Q2 2019	Q1 2020	Q2 2020	Q2 2021
Actual/Forecast	9/28/2017	2/6/2018	8/1/2018	Q2 2020		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$99,000
Electrical Improvements	\$347,000
Fire Alarm	\$294,000
Media Center improvements	\$291,000

**FLAG: S - Project Delayed**

**COMMENTS:**  
 Delays have occurred during the backcheck review of the Construction Documents prior to submitting for permit review. Multiple submissions were required in order to close out comments made by the review team. The project is currently delayed by 5 months. It is anticipated these delays could extend if the design requires multiple submissions to the Building Department to receive a Letter of Recommendation to Permit.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.



## Nova Dwight D. Eisenhower Elementary School

### SMART Facilities Update by Project Cont.

**School Choice Enhancements\***

Phase: **10%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q1 2020	TBD
Actual	11/2018	02/2020	TBD

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Nova High School

3600 COLLEGE AVENUE, DAVIE 33314

Location Num	1281
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$32,939,745
Total Facilities Budget	\$31,777,745


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Building 6 HVAC and roofing is complete. Building 15 has experienced unforeseen conditions and is pending door renovations to meet current code prior to occupancy. Building 17 roof renovations are in progress. Building 27 roof renovations have begun.

School Choice Enhancements: COMPLETED 04/2017. Voting completed 9/9/16. Laptops carts, student laptops, other technology items, printers, active slates, turf for the field enhancement delivered. Scoreboards installed 10/2016. Active Hubs were delivered 04/2017.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **35% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2016	Q3 2016	Q1 2017	Q1 2018	Q3 2018	Q3 2019
New Planned	Q2 2016	Q3 2016	Q1 2017	Q1 2019	Q2 2019	Q3 2021
Actual/Forecast	6/27/2016	7/26/2016	2/23/2017	1/2/2019	4/4/2019	7/27/2021

SCOPE:	BUDGET:
Additional Funding - Board Approved 02/5/19 (JJ-3)	\$11,993,745
Art Room Renovation and Equipment	\$110,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$3,544,000
Electrical Improvements	\$2,642,000
Fire Alarm	\$1,259,000
HVAC Improvements	\$8,493,000
Media Center improvements	\$543,000
Music Room Renovation	\$713,000
Safety / Security Upgrade	\$570,000
STEM Lab improvements	\$1,689,000

**FLAG:**  
**COMMENTS:**  
 Original contractual date of substantial completion is 7/27/2021. Project is currently on pace.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Nova High School

## SMART Facilities Update by Project Cont.

### Weight Room

Phase: **100%** Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q2 2017	Q2 2017	Q3 2017	Q3 2017
Actual/Forecast	4/14/2017	4/21/2017	6/8/2017	6/23/2017	7/20/2017	11/24/2017

<b>SCOPE:</b> Weight Room Renovation	<b>BUDGET:</b> \$121,000	<b>FLAG:</b> <b>COMMENTS:</b>
---	-----------------------------	----------------------------------

### School Choice Enhancements\*

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q3 2016	Q2 2017
Actual	01/2016	09/2016	04/2017

<b>SCOPE:</b> School Choice Enhancement	<b>BUDGET:</b> \$100,000	<b>FLAG:</b> <b>COMMENTS:</b>
--	-----------------------------	----------------------------------

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Nova Middle School

3602 COLLEGE AVENUE, DAVIE 33314

Location Num	1311
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$3,315,731
Total Facilities Budget	\$2,902,731


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Board approval of the contractor is scheduled for April 2020.

School Choice Enhancements: COMPLETED 09/2017 - Voting completed and results received 5/2017. (38) Teachers' chairs delivered and installed 07/2017. Laptops, desktops, think pads delivered 08/2017. Broadcasting system delivered 09/2017.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **25% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q1 2017	Q4 2017	Q2 2018	Q4 2018	Q4 2019
New Planned	Q4 2016	Q1 2017	Q4 2017	Q2 2019	Q4 2019	Q4 2020
Actual/Forecast	11/18/2016	3/13/2017	8/28/2017	4/22/2019	Q2 2020	

SCOPE:	BUDGET:
Art Room Renovation and Equipment	\$85,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,487,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$284,000
HVAC Improvements	\$746,000

**FLAG: S - Project Delayed**

**COMMENTS:**  
 Reason: Delays have occurred during bid and award due to the required roofing reality check. The purpose of the reality check is to identify opportunities for cost and scope efficiencies. Remedy: The project is funded under Year 3 and was advertised after the funding Year 1 and 2 projects completed roofing reality checks and were

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Nova Middle School

## SMART Facilities Update by Project Cont.

### Fire Sprinklers

Phase: **0% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2016	Q3 2016	Q1 2017	Q1 2018	Q3 2018	Q3 2019
New Planned	Q2 2016	Q3 2016	Q1 2017	Q1 2019	Q2 2019	Q3 2021
Actual/Forecast	6/27/2016	7/26/2016	2/23/2017	1/2/2019	N/A	N/A

SCOPE:	BUDGET:
Nova MS - Fire Sprinklers	\$903,000
Reallocated Funding from MS to HS - Board Approved 02/05/19 (JJ-3)	(\$702,269)

FLAG:	COMMENTS:
	The fire sprinkler scope is included with the Nova HS Primary Renovation project (P.001817). There is a reallocation of \$702,269 from the Nova MS Fire Sprinkler project to the Nova HS Primary Renovation to address the scope of work. The project will no longer be tracked separate.

### School Choice Enhancements\*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2016	Q4 2016	Q3 2017
Actual	12/2016	05/2017	09/2017

SCOPE:	BUDGET:
School Choice Enhancement	\$100,000

FLAG:	COMMENTS:

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Pioneer Middle School

5350 SW 90 AVENUE, COOPER CITY 33328

Location Num	2571
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$12,592,193
Total Facilities Budget	\$11,935,193


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction is in progress. Fire Protection piping is undergoing testing for life expectancy. Electrical and re-roofing work has begun. Roofing work is in progress.

School Choice Enhancements: COMPLETED 10/2019 - Voting completed 5/19/17. Office chairs, stage lectern, podium, instrument storage, conference room and planning updates delivered 07/2017. Office furniture delivered 08/2017. Front Office, Dean's Office, conference room and planning room additional furniture delivered 01/2018. Marquee installed and completed 08/2018. Teachers desk and armless chairs delivered 04/2019.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **31% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2016	Q3 2016	Q1 2017	Q4 2017	Q2 2018	Q3 2019
New Planned	Q2 2016	Q3 2016	Q1 2017	Q2 2019	Q3 2019	Q2 2021
Actual/Forecast	6/17/2016	8/16/2016	2/14/2017	3/7/2019	9/6/2019	12/5/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 07/23/19 (JJ-2)	\$3,467,193
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,018,000
Fire Sprinkler Protection. Upgrade lighting to T8 and Emergency Lighting	\$1,550,000
HVAC Improvements	\$4,011,000
Media Center improvements	\$633,000
Safety / Security Upgrade	\$86,000

**FLAG:**

**COMMENTS:**  
 Original contractual date of substantial completion is 12/5/2020. Project is currently on pace.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Pioneer Middle School

## SMART Facilities Update by Project Cont.

Track							
Phase: 100% Complete							
SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
Planned	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	4/9/2016	5/9/2016	5/9/2016
SCOPE: Track Resurfacing			BUDGET: \$70,000		FLAG: <div style="border: 1px solid black; padding: 5px;">COMMENTS:</div>		

School Choice Enhancements*				
Phase: 100% Complete				
SCHEDULE:	PH:1 Planning/Design		PH:2 Implement	PH:3 Complete
Planned	Q4 2016		Q2 2017	Q4 2018
Actual	12/2016		05/2017	10/2019
SCOPE: School Choice Enhancement		BUDGET: \$100,000		FLAG: <div style="border: 1px solid black; padding: 5px;">COMMENTS:</div>

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





## Plantation Park Elementary School

875 SW 54 AVENUE, PLANTATION 33317

Location Num	1251
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$2,342,000
Total Facilities Budget	\$2,083,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. All discipline reviews have been approved and the Letter of Recommendation to Permit is pending.

School Choice Enhancements:

Kick-off meeting held 12/18/2018. Voting authorized 5/6/2019. Voting completed 5/24/2019. Window wraps, Morning Show Equipment, Aiphone on main entrance and strike on interior door are on order. Lockdown shades delivered and installed 7/2019. Window wraps; Aiphone at the Single Point of Entry and strike on the secondary door delivered 09/2019. Morning Show Equipment delivered 10/2019.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **99% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q1 2019	Q3 2019	Q1 2020	Q3 2020
New Planned	Q1 2018	Q2 2018	Q1 2019	Q1 2020	Q2 2020	Q2 2021
Actual/Forecast	11/13/2017	12/19/2017	8/20/2018	Q2 2020		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$817,000
Fire Alarm	\$294,000
HVAC Improvements	\$716,000
Media Center improvements	\$156,000

**FLAG: S - Project Delayed**

**COMMENTS:**  
 Reason: Delays occurred during the design phase. The design firm took an above average amount of time to respond to Building Department comments and receive a Letter of Recommendation to Permit. Remedy: Letter of Recommendation to Permit is expected early April 2020.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Plantation Park Elementary School

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase: **28%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q2 2019	TBD
Actual	11/2018	05/2019	TBD

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Sandpiper Elementary School

3700 HIATUS ROAD, SUNRISE 33351

Location Num	3061
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$1,337,942
Total Facilities Budget	\$1,021,942


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittal have required revisions prior to approvals and equipment ordering. Revisions to the design are required to accommodate the new District approved Fire Alarm specification.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 1/4/16. Cafeteria blinds delivered and installed 08/2016. Media Center Broadcast system delivered 08/2017. Marquee sign and Playground upgrades permitted 11/2018; work completed 01/2019. Outdoor bench delivered 04/2019.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **49% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q1 2017	Q1 2017	Q3 2017	Q2 2018	Q1 2019
New Planned	Q4 2016	Q1 2017	Q1 2017	Q3 2017	Q1 2019	Q4 2019
Actual/Forecast	12/28/2016	2/1/2017	3/10/2017	9/4/2018	1/14/2019	8/31/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 11/07/18 (JJ-6)	\$452,942
Fire Alarm	\$319,000
HVAC Improvements	\$150,000

**FLAG: S - Project Delayed**

**COMMENTS:**

Original contractual date of substantial completion is 8/25/2019. Reason: Delays have been experienced during construction related to updating the Fire Alarm specifications to comply with the updated District approved standards. Remedy: The construction is forecasted to be completed in Q3 2020.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Sandpiper Elementary School

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase: **99%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q1 2016	Q1 2020
Actual	11/2015	01/2016	03/2020

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

All items approved by voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Sawgrass Elementary School

12655 NW 8 STREET, SUNRISE 33325

Location Num	3401
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$3,197,000
Total Facilities Budget	\$2,746,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Design firm currently addressing Building Department review comments in order to submit for a fourth time to permit application.

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 4/22/2019. Voting completed 5/2/2019. Playground upgrade to the 3-5 play area, replacing sand areas with PIP completed 7/2/2019. (45) Student Laptops delivered 7/2019. Minor security enhancements in the front office completed 08/2019. Bulletin Boards delivered 09/2019.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **97% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q4 2018	Q3 2019	Q1 2020	Q3 2020
New Planned	Q1 2018	Q2 2018	Q4 2018	Q1 2020	Q3 2020	Q3 2021
Actual/Forecast	11/13/2017	12/13/2017	8/8/2018	Q2 2020		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,077,000
Electrical Improvements	\$253,000
Fire Alarm	\$294,000
Fire Sprinklers	\$846,000
HVAC Improvements	\$176,000

**FLAG: S - Project Delayed**

#### COMMENTS:

Reason: Delays have occurred in the design process related to permitting and minor delays during design. Multiple revisions have been required by the design firm in order to achieve a permit. Pending submission of the fourth submission. Remedy: The owner will be enforcing terms of the contract for delays and multiple

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Sawgrass Elementary School

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase: **99%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q2 2019	Q1 2020
Actual	11/2018	05/2019	03/2020

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

All items approved by voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Seminole Middle School

6200 SW 16 STREET, PLANTATION 33317

Location Num	1891
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$5,345,000
Total Facilities Budget	\$4,789,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in review. The construction documents have been submitted for a second review to close out the remaining open comments.

School Choice Enhancements: COMPLETED 10/2018 - Voting authorized 5/9/18 - Voting Completed 06/2018 - Pressure Cleaner (Facilities), Projectors, iPad, Printers, storage Racks, Action Camera, Think Vision Monitor delivered 07/2018. Security enhancement for the Single Point of Entry (electric strikes), Two-way radios, laptops, office furniture (partial), External hard drives delivered 09/2018. Label Printer delivered 10/2018.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **94% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q3 2017	Q4 2017	Q3 2018	Q1 2019	Q3 2019	Q2 2020
New Planned	Q3 2017	Q4 2017	Q3 2018	Q4 2019	Q3 2020	Q1 2022
Actual/Forecast	5/1/2017	7/20/2017	4/24/2018	Q3 2020		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,527,000
Fire Alarm	\$461,000
Fire Sprinklers	\$1,101,000
HVAC Improvements	\$1,023,000
Media Center improvements	\$507,000

FLAG: **S - Project Delayed**

**COMMENTS:**  
 Reason: Delays occurred during the design phase. The design firm was delayed in submitting for backcheck review. Final comments are in the process of closeout prior to submitting to the permitting process. Remedy: The owner will be enforcing the terms of the contract for delays.

#### Track

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	4/5/2016	5/5/2016

SCOPE:	BUDGET:
Track Resurfacing	\$70,000

FLAG:

**COMMENTS:**

FLAG KEY: **S**=Schedule **B**= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.



## Seminole Middle School

### SMART Facilities Update by Project Cont.

**School Choice Enhancements\***

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2017	Q2 2018	Q2 2019
Actual	11/2017	06/2018	10/2018

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Silver Ridge Elementary School

9100 SW 36 STREET, DAVIE 33328

Location Num	3081
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$3,646,700
Total Facilities Budget	\$3,132,700

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. HVAC installation is in progress in Buildings 4, 5 and 10. Electrical room ducting is complete, with rest of HVAC equipment delivery expected to start early April 2020.

School Choice Enhancements:

COMPLETED 01/2018: Voting completed 3/16/17; Classroom rugs, Pre-K and K tricycles and LCD projector delivered 06/2017. Picnic benches delivered 07/2017. Ellison Pro-Machine, laptops and laptop carts delivered 06/2017. iPad delivered 08/2017. Laptops delivered 11/2017. TV production system delivered 12/2017. Additional laptops delivered 01/2018.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **15% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q1 2018	Q3 2018	Q1 2019	Q1 2020
New Planned	Q2 2017	Q2 2017	Q1 2018	Q2 2019	Q4 2019	Q4 2020
Actual/Forecast	4/14/2017	5/19/2017	12/4/2017	12/17/2018	8/9/2019	11/16/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 4/9/19 (JJ-2)	\$1,074,700
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$207,000
HVAC Improvements	\$1,751,000

**FLAG:**

**COMMENTS:**  
 Original contractual date of substantial completion is 5/19/2020. Project has been delayed during construction due to revisions in the scope. The original scope of work included replacement of HVAC units on the interior of the facility. The scope has been revised to include exterior unit replacement.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## Silver Ridge Elementary School

### SMART Facilities Update by Project Cont.

**School Choice Enhancements\***

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q1 2017	Q4 2017
Actual	11/2015	03/2017	01/2018

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## South Plantation High School

1300 PALADIN WAY, PLANTATION 33317


Location Num	2351
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$5,960,000
Total Facilities Budget	\$4,618,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in review. District clarification is required for HVAC scope. Decision is pending.  
 School Choice Enhancements: Kick-off meeting held during SAC on 1/8/2019. Ballot Development in progress.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **91% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q4 2018	Q3 2019	Q1 2020	Q3 2020
New Planned	Q1 2018	Q2 2018	Q4 2018	Q4 2019	Q3 2020	Q1 2022
Actual/Forecast	8/1/2017	10/6/2017	5/3/2018	Q4 2020		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$516,000
Electrical Improvements	\$510,000
Fire Sprinklers	\$790,000
Media Center improvements	\$830,000
STEM Lab improvements	\$787,000

**FLAG: S - Project Delayed**

**COMMENTS:**

Reason: Delays have occurred during the design phase of the project. The design firm is past their design schedule on the project. Additionally, clarification is needed for the HVAC scope which will add a small delay to the design process. Remedy: Once the decision is made on the HVAC scope the project will be submitted

#### HVAC Improvements

Phase: **50% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
New Planned	Q1 2020	Q1 2020	Q2 2020	Q4 2020	Q1 2021	Q2 2021
Actual/Forecast	3/5/2020	3/5/2020	Q2 2020			

SCOPE:	BUDGET:
HVAC Improvements	\$964,000

**FLAG:**

**COMMENTS:**

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## South Plantation High School

### SMART Facilities Update by Project Cont.

#### Weight Room

Phase: **100%** Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018
Actual/Forecast	1/1/2018	1/8/2018	2/5/2018	4/17/2018	4/25/2018	9/21/2018

<b>SCOPE:</b> Weight Room Renovation	<b>BUDGET:</b> \$121,000	<b>FLAG:</b> <b>COMMENTS:</b>
---	-----------------------------	----------------------------------

#### School Choice Enhancements\*

Phase: **25%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	TBD	TBD
Actual	11/2018		

<b>SCOPE:</b> School Choice Enhancement	<b>BUDGET:</b> \$100,000	<b>FLAG:</b> <b>COMMENTS:</b> Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.
--	-----------------------------	--

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Tequesta Trace Middle School

1800 INDIAN TRACE, WESTON 33326


Location Num	3151
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$3,933,000
Total Facilities Budget	\$3,391,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 50% Construction Documents was been sent back to the design firm to revise and resubmit to close comments prior to progressing to 90% Construction Document preparation.  
 School Choice Enhancements: Kick-off meeting held with staff on 2/21/2018. Ballot development in progress.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **50% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q4 2017	Q3 2018	Q1 2019	Q4 2019	Q2 2020
New Planned	Q2 2017	Q4 2017	Q3 2018	Q1 2020	Q3 2020	Q1 2022
Actual/Forecast	5/1/2017	7/20/2017	2/12/2018	Q3 2020		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,883,000
Electrical Improvements	\$265,000
Fire Alarm	\$462,000
Fire Sprinklers	\$15,000
HVAC Improvements	\$666,000

**FLAG: S - Project Delayed**

**COMMENTS:**  
 Due to the termination of the original design firm the project was delayed by multiple months.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## Tequesta Trace Middle School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase: **25%** Complete

<b>SCHEDULE:</b>	<b>PH:1 Planning/Design</b>	<b>PH:2 Implement</b>	<b>PH:3 Complete</b>
Planned	Q4 2017	TBD	TBD
Actual	11/2017		

<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
School Choice Enhancement	\$100,000	<b>COMMENTS:</b> Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.





## Tropical Elementary School

1500 SW 66 AVENUE, PLANTATION 33317

Location Num	0731
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$1,344,000
Total Facilities Budget	\$1,012,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. CSMP proposal is in review.

School Choice Enhancements: Proposals are being coordinated with multiple entities to ensure the best pricing is obtained.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **25% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q4 2016	Q1 2017	Q4 2017	Q2 2018	Q2 2019
New Planned	Q4 2016	Q4 2016	Q1 2017	Q2 2019	Q3 2019	Q3 2020
Actual/Forecast	11/21/2016	12/14/2016	3/16/2017	9/20/2019	Q4 2020	

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$55,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000
Fire Alarm	\$252,000
Fire Sprinklers	\$33,000
HVAC Improvements	\$166,000
Media Center improvements	\$237,000

**FLAG: S - Project Delayed**

**COMMENTS:**

Reason: Delay in Design has occurred due to duration of time for resubmission of the Construction Documents to the Building Department. The Designer took 8 months to provide the first submittal for permitting. Remedy: The owner will be enforcing terms of the contractor for delays and multiple resubmissions.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Tropical Elementary School

## SMART Facilities Update by Project Cont.

### School Choice Enhancements\*

Phase: **50% Complete**

<b>SCHEDULE:</b>	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	TBD	TBD
Actual	11/2015		

<b>SCOPE:</b>	<b>BUDGET:</b>	<b>FLAG:</b>
School Choice Enhancement	\$100,000	<b>COMMENTS:</b> Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Western High School

1200 SW 136 AVENUE, DAVIE 33325

Location Num	2831
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$6,153,000
Total Facilities Budget	\$4,747,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents are in review. Multiple submissions have been required to close open comments prior to submitting for permit review.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 12/11/2018 - Results received 1/9/2019. Water Bottle Filling Stations installed. (4) Golf Carts, (4) Laptop computer carts delivered 02/2019. (75) Two-way radios delivered 03/2019.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **94% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2017	Q2 2017	Q4 2017	Q3 2018	Q1 2019	Q1 2020
New Planned	Q1 2017	Q2 2017	Q4 2017	Q3 2019	Q1 2020	Q2 2022
Actual/Forecast	1/9/2017	4/18/2017	10/20/2017	Q2 2021		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$144,000
Electrical Improvements	\$325,000
HVAC Improvements	\$1,971,000
Media Center improvements	\$414,000
Safety / Security Upgrade	\$92,000
STEM Lab improvements	\$177,524

**FLAG: S - Project Delayed**

**COMMENTS:**  
 Reason: Delays are occurring in completing the construction documents during the design phase. The design firm is non-responsive. Remedy: The design firm has been issued a notice of delay. The owner will be enforcing terms of the contract for delays.

#### Track

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	10/3/2016	11/17/2016

SCOPE:	BUDGET:
Track Resurfacing	\$300,000

**FLAG:**

**COMMENTS:**

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Western High School

## SMART Facilities Update by Project Cont.

### Weight Room

Phase: **100%**Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018
Actual/Forecast	9/18/2017	10/26/2017	11/16/2017	4/13/2018	5/6/2018	8/5/2018

<b>SCOPE:</b> Weight Room Renovation	<b>BUDGET:</b> \$121,000	<b>FLAG:</b> <b>COMMENTS:</b>
---	-----------------------------	----------------------------------

### Culinary Lab

Phase: **99%**Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
New Planned	Q1 2017	Q2 2017	Q4 2017	Q3 2019	Q1 2020	Q2 2022
Actual/Forecast	1/9/2017	4/18/2017	10/20/2017	5/14/2019	6/10/2019	4/29/2020

<b>SCOPE:</b> STEM Lab and ADA Restrooms	<b>BUDGET:</b> \$1,102,476	<b>FLAG:</b> <b>COMMENTS:</b> Original contractual date of substantial completion is 12/6/2019. The project is currently delayed by four months due to grease trap design and installation and additional lift station work. Construction is being closely monitored to limit additional delays. Project is still scheduled to finish by the planned completion date.
---	-------------------------------	---

### School Choice Enhancements\*

Phase: **99%**Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2017	Q1 2019	Q1 2020
Actual	11/2017	02/2019	03/2020

<b>SCOPE:</b> School Choice Enhancement	<b>BUDGET:</b> \$100,000	<b>FLAG:</b> <b>COMMENTS:</b> All items approved by voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding.
--	-----------------------------	--

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

