

DHH VISUAL ALERT SYSTEM



Project Updates

System Introduction for Tropical ES, Peters ES, and Seminole MS

A meeting is being scheduled with the principals from Tropical, Peters and Seminole to introduce the new system being installed and provide an opportunity to ask questions.

Training

The SSEP Training Unit is meeting with Audio Enhancement to develop a training manual that will provide direction to staff on what to do in the event of an emergency. This meeting will take place the first week in February.



SOUTH PLANTATION HS

Status: Installation in Progress

Work continues at South Plantation HS and 95 out of 97 classrooms are complete and 95 of 117 InfoViews have been installed. The project is currently 90% complete.



TROPICAL ES

Status: Permit Approved

Electric work is schedule to start on Thursday, February 1st. Installation designs submitted for approval this past week.



PETERS ES & SEMINOLE MS

Status: Designs Pending Submittal

The electrical vendor will soon submit the electrical plans for Peters ES and Seminole MS. Safety Tech Staff have been assigned to all pending sites and vendor work is approved to proceed simultaneously upon receiving each permit.