



Deerfield Beach  
Florida

 **SMART** INVESTMENTS  
LEAD TO SMART STUDENTS.



## MUNICIPAL REPORT

For The Quarter Ending  
March 31, 2020 | FY20-Q3



Established 1915

**BROWARD**  
County Public Schools

## PREFACE

We are pleased to present the updated Broward County Public Schools (BCPS) **School Spotlight** editions specifically designed for city administrators, city commissioners, council-representatives and Broward County School Board Members.

The School Spotlight is a quarterly report that details the progress of facilities projects at each of the 232 schools participating in the SMART Bond Program. This “City Edition” of The School Spotlight provides a municipal breakdown of all approved renovation projects, projected costs, School Choice Enhancement Program initiatives and other ongoing or scheduled SMART Program projects.

These easy-to-read School Spotlights allow board members and city officials to better follow the progress of the facilities improvements within specific municipalities. The Spotlights will be updated every quarter to help city officials and school board members share timely information with business groups, community organizations, homeowners’ associations and other key constituents as ongoing SMART Program projects continue to progress.

**SMART** (**S**afety, **M**usic & **A**rt, **A**thletics, **R**enovation and **T**echnology) is the **\$800 million capital improvement** program to upgrade existing school facilities and to purchase new computer technology, athletic equipment and musical instruments to enhance the learning experience of Broward County students.



## Bright Horizons Center

3901 NE 1ST TERRACE, DEERFIELD BEACH 33064

Location Num	0871
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$4,046,871
Total Facilities Budget	\$3,656,100


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Fire Alarm and Fire Sprinkler scope in progress. Roofing submittals are being revised and resubmitted.

School Choice Enhancements: Voting completed 5/3/2018 - Items voted - Technology (7 Recordex) delivered 06/2018. Preliminary approvals received from District ADA Manager and playground Inspector for the shade; vendor did not deliver, PO cancelled on 8/2019; proposals are in progress. New PO request issued 10/31/2019 for another vendor. Digital Marquee permit received 11/2019; pre-construction meeting TBD.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **20% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q4 2016	Q2 2017	Q3 2017	Q2 2018	Q2 2019
New Planned	Q4 2016	Q4 2016	Q2 2017	Q1 2019	Q3 2019	Q4 2020
Actual/Forecast	10/20/2016	11/25/2016	7/26/2017	2/4/2019	8/29/2019	6/30/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 07/23/19 (JJ-4)	\$1,893,100
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$864,000
Fire Alarm	\$42,000
Fire Sprinklers	\$654,000
HVAC Improvements	\$103,000

**FLAG:**

**COMMENTS:**  
 Original contractual date of substantial completion is 3/2/2020 but construction is estimated to be completed in Q2 2020 pending receipt of the sub-permit.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## Bright Horizons Center

### SMART Facilities Update by Project Cont.

**School Choice Enhancements\***

Phase: **17%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2017	Q2 2018	Q4 2018
Actual	11/2017	05/2018	

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG: S - Project Delayed**

**COMMENTS:**

Pending completion of the marquee sign.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Deerfield Beach Elementary School

650 NE 1 STREET, DEERFIELD BEACH 33441

Location Num	0011
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$6,675,445
Total Facilities Budget	\$6,333,445


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid opening has occurred. Pending Board award.

School Choice Enhancements: Voting completed 3/21/17. Fence around the butterfly garden installed, Tables and Stools delivered on 11/2018. (2) bookcases on order. Outdoor Classroom permitted on 05/2018 - plan change approved 12/2018; construction began 1/14/2019; construction completed 03/2019. (15) 8x12 classroom rugs, (301) chairs on order.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **55% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q3 2016	Q4 2016	Q3 2017	Q2 2018	Q4 2018	Q4 2019 Q1 2020
New Planned	Q3 2016	Q4 2016	Q3 2017	Q1 2019	Q3 2019	Q4 2020 Q4 2020
Actual/Forecast	9/12/2016	10/18/2016	5/12/2017	2/6/2019	Q2 2020	

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$369,000
Fire Alarm	\$294,000
Fire Sprinklers	\$725,000
HVAC Improvements	\$529,000
Lead Base Paint Abatement	\$326,445
Media Center improvements	\$378,000
Renovations to Building 1 (Historic)	\$2,862,000
Replacement of wood windows at Building #1 - Auditorium.	\$750,000

**FLAG: S - Project Delayed**

**COMMENTS:**

Reason: Delays have occurred in the Bid and Award phase. The window replacement and lead based paint abatement is being included in the bid documents. The project was delayed twice during the bid advertisement due to advertisement extension caused by necessary responses to RFI's that would ensure the

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## Deerfield Beach Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase: **92% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q1 2017	TBD
Actual	11/2015	03/2017	TBD

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Deerfield Beach High School

910 SW 15 STREET, DEERFIELD BEACH 33441

Location Num	1711
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$13,950,000
Total Facilities Budget	\$12,907,000

**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor


Primary Renovation - Phase 1: Contractor procurement in progress. Pending scope confirmation involving ultrasound testing performed on existing chilled water piping to determine potential cost savings in construction. Bid advertisement is scheduled for April 2020.

Primary Renovation - Phase 2: Authorization to Proceed is on hold pending the hiring of the CMAR contractor.

School Choice Enhancements:

Kick-off meeting held 12/6/2019. Ballot reviewed, in compliance 4/29/2019. Voting results received 9/19/2019. Aiphone at the Single Point of Entry, (2) Gym scoreboards, Gator on order. NTP for installation of scoreboards in progress.

### SMART Facilities Update By Project



#### Primary Renovation - Phase 1

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2015	Q1 2016	Q4 2016	Q2 2017	Q4 2017	Q1 2019
New Planned	Q4 2015	Q1 2016	Q4 2016	Q1 2019	Q2 2019	Q4 2020
Actual/Forecast	11/5/2015	1/20/2016	10/19/2016	1/8/2020	Q3 2020	

SCOPE:	BUDGET:
Fire Sprinklers	\$22,000
Roof Repairs and HVAC	\$8,617,899

FLAG: **S** - Project Delayed

**COMMENTS:**  
 Reason: Delays have occurred during the permitting process. The design firm was non-responsive after the second submission was reviewed and the Building Department provided comments.  
 Remedy: The Letter of Recommendation to Permit has been received. Pending final testing of existing piping prior to advertising

FLAG KEY: **S**=Schedule **B**= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

# Deerfield Beach High School

## SMART Facilities Update by Project Cont.

### Primary Renovation - Phase 2

Phase: **95% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q1 2019	Q3 2019	Q1 2020	Q4 2020
New Planned	Q1 2018	Q2 2018	Q2 2019	Q4 2020	Q1 2021	Q3 2022
Actual/Forecast	11/13/2017	12/13/2017	Q2 2020			

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$836,000
Electrical Improvements	\$303,000
Media Center improvements	\$688,000
Safety / Security Upgrade	\$114,000
STEM Lab improvements	\$1,971,000

**FLAG: S - Project Delayed**

**COMMENTS:**  
 Reason: Delays occurred due to additional review of the delivery method and Board approval to perform the project using CMAR services. Remedy: Board approval of the CM firm is pending. Once the CMAR firm has been hired, an Authorization to Proceed will be executed for both design firm and CMAR contractor.

### Weight Room

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018
Actual/Forecast	12/31/2017	1/17/2018	2/5/2018	5/31/2018	6/1/2018	11/19/2018

SCOPE:	BUDGET:
Weight Room Renovation	\$121,000

**FLAG:**

**COMMENTS:**

### Cooling Tower Replacement

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	7/1/2016	8/1/2016

SCOPE:	BUDGET:
Roof Repairs and HVAC - Cooling tower replacement	\$134,101

**FLAG:**

**COMMENTS:**

**FLAG KEY: S=Schedule B= Budget**

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.



## Deerfield Beach High School

### SMART Facilities Update by Project Cont.

**School Choice Enhancements\***

Phase: **10%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q3 2019	TBD
Actual	11/2018	09/2019	TBD

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Deerfield Beach Middle School

701 SE 6 AVENUE, DEERFIELD BEACH 33441

Location Num	0911
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$4,757,000
Total Facilities Budget	\$4,433,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Design Team

Primary Renovation: Authorization to Proceed is on hold pending the hiring of the CMAR contractor. Scope Validation has been completed. The project has moved back to Designer Procurement until the new ATP has been executed. The project design will then continue from where it left off.

School Choice Enhancements: Ballot approved for voting; voting authorized 5/22/2019. Voting completed 6/6/2019. Broadcasting equipment delivered 11/2019. (32) High student desks, (46) Armless chairs, (7) table tops, (7) flip down table base, (1) teachers desk and (4) Colison tables for STEM Lab room and more furniture for Room 212 Medical and Rooms 301E - 301F - 302, (4) Zenergy stools, (16) armless chairs delivered 12/2019. (3) Makerbot 3D Printers delivered 03/2020. (4) Pressure Kits, window wraps, Washer and Dryer on order.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **95% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q1 2019	Q3 2019	Q2 2020	Q4 2020
New Planned	Q1 2018	Q2 2018	Q2 2019	Q4 2020	Q3 2021	Q4 2022
Actual/Forecast	9/28/2017	6/27/2018	Q2 2020			

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,227,000
Fire Alarm	\$461,000
Fire Sprinklers	\$632,000
HVAC Improvements	\$714,000
Media Center improvements	\$299,000

**FLAG: S - Project Delayed**

**COMMENTS:**

Reason: Delays occurred due to additional review of the delivery method and Board approval to perform the project using CMAR services. Remedy: Board approval of the CM firm is pending. Once the CMAR firm has been hired, an Authorization to Proceed will be executed for both design firm and CMAR contractor.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## Deerfield Beach Middle School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase: **85% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q2 2019	TBD
Actual	11/2018	06/2019	TBD

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Deerfield Park Elementary School

650 SW 3 AVENUE, DEERFIELD BEACH 33441

Location Num	0391
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$5,601,000
Total Facilities Budget	\$5,340,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid opening has occurred. Pending Board award of the contractor.

School Choice Enhancements: Voting completed 10/11/2018. Marquee permitted 7/19/2019; pre-construction meeting held 10/17/2019; structural installation began 12/19/2019. Proposals for the TVs and production studio are being coordinated.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **25% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q3 2017	Q4 2017	Q3 2018	Q1 2019	Q4 2019	Q3 2020
New Planned	Q3 2017	Q4 2017	Q3 2018	Q1 2019	Q3 2019	Q3 2020
Actual/Forecast	5/1/2017	7/18/2017	1/8/2018	3/4/2019	Q2 2020	

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,236,000
Fire Alarm	\$293,000
Fire Sprinklers	\$808,000
HVAC Improvements	\$2,893,000
PE/Athletic Improvements	\$10,000

**FLAG: S - Project Delayed**

**COMMENTS:**  
 Funding Year 1 thru 3 projects are to take priority for advertisement of bid. The project is funded under Year 4 and was advertised after the available funding Year 1 thru 3 projects were advertised.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## Deerfield Park Elementary School

### SMART Facilities Update by Project Cont.

#### School Choice Enhancements\*

Phase: **10%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2017	Q3 2018	TBD
Actual	11/2017	10/2018	TBD

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Park Ridge Elementary School

5200 NE 9 AVENUE, DEERFIELD BEACH 33064

Location Num	1951
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$2,645,000
Total Facilities Budget	\$2,284,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid advertisement is scheduled for July 2020.

School Choice Enhancements: Ballot received and in compliance with District Guidelines; voting authorized 11/21/2019. Voting results received 1/2020. Coordinating proposals.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q1 2018	Q4 2018	Q2 2019	Q4 2019	Q2 2020 Q3 2020
New Planned	Q4 2017	Q1 2018	Q4 2018	Q4 2019	Q2 2020	Q2 2021 Q3 2021
Actual/Forecast	6/1/2017	8/30/2017	3/12/2018	4/26/2019	Q1 2021	

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$746,000
Fire Alarm	\$294,000
HVAC Improvements	\$798,000
Media Center improvements	\$268,000

FLAG: **S - Delay Possible**

**COMMENTS:**  
 Funding Year 1 thru 3 projects are to take priority for advertisement of bid. The project is funded under Year 5 and will be advertised after the funding Year 1 thru 3 projects that are prepared for advertisement.

#### HVAC Improvements

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A N/A
Actual/Forecast	N/A	N/A	N/A	N/A	N/A	11/1/2017 3/13/2018

SCOPE:	BUDGET:
HVAC Improvements - RTU Replacement	\$78,000

FLAG:

**COMMENTS:**

FLAG KEY: **S**=Schedule **B**= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## Park Ridge Elementary School

### SMART Facilities Update by Project Cont.

**School Choice Enhancements\***

Phase: **10%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q1 2020	TBD
Actual	11/2018	01/2020	TBD

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Quiet Waters Elementary School

4150 W HILLSBORO BOULEVARD, DEERFIELD BEACH 33442

Location Num	3121
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$6,829,000
Total Facilities Budget	\$6,297,000


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. The music and art rooms have been turned over to the school. HVAC work, demolition work, and roofing work is in progress.

School Choice Enhancements: Voting authorized 4/30/18 - Voting completed 06/2018 - Picnic Tables. Electric Strike, (187) Laptops, (10) ThinkPad's delivered 11/2018. (5) Document Cameras, (5) Projectors delivered 06/2019. (200) Lenovo adapters delivered 08/2019. Digital marquee permitted 10/2/2019; pre-construction held 10/17/2019; construction began 12/2019.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **60% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2016	Q2 2016	Q3 2016	Q3 2017	Q4 2017	Q2 2019
New Planned	Q1 2016	Q2 2016	Q3 2016	Q3 2017	Q4 2018	Q1 2020
Actual/Forecast	2/10/2016	4/19/2016	9/13/2016	6/1/2018	11/14/2018	7/1/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 08/07/18 (JJ-11)	\$1,576,000
Art Room Renovation and Equipment	\$65,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,228,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
Fire Sprinklers	\$737,000
HVAC Improvements	\$2,116,000
Music Room Renovation	\$136,000

**FLAG: S - Delay Possible**

**COMMENTS:**

Original contractual date of substantial completion is 1/19/2020. Project is currently delayed by six months. Contractor will be submitting for a time extension. Update will be provided with reasoning and decision when the time extension has been submitted.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.



## Quiet Waters Elementary School

### SMART Facilities Update by Project Cont.

**School Choice Enhancements\***

Phase: **58%** Complete

<b>SCHEDULE:</b>				
Planned	Q1 2016	Q2 2018	Q2 2019	Q2 2019
Actual	01/2016	06/2018		

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG: S - Project Delayed**

**COMMENTS:**

Marquee sign is in construction.

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



## Tedder Elementary School

4157 NE 1 TERRACE, DEERFIELD BEACH 33064

Location Num	0571
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$4,510,616
Total Facilities Budget	\$4,315,616


**\*NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.  
 - All dates are based on calendar year. SMART funded projects are included. Only  
 - Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

### PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Board award to the contractor took place in March 2020. Notice to Proceed is pending execution.

School Choice Enhancements: COMPLETED 12/2018 - Voting completed 6/7/16. Teacher chairs delivered 10/2016. Benches for common areas delivered 11/2016; teacher chairs media center furniture delivered 10/2016. Playground delivered and installed 09/2018. Digital marquee permitted; construction began 11/2018. Marquee installation completed 12/2018.

### SMART Facilities Update By Project



#### Primary Renovation

Phase: **70% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2016	Q3 2016	Q1 2017	Q4 2017	Q1 2018	Q1 2019
New Planned	Q2 2016	Q3 2016	Q1 2017	Q2 2019	Q4 2019	Q1 2021
Actual/Forecast	6/17/2016	8/16/2016	2/14/2017	8/16/2019	Q2 2020	

SCOPE:	BUDGET:
Additional Funding - Board Approved 03/31/20 (11)	\$1,027,616
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,671,000
Fire Alarm	\$294,000
Fire Sprinklers	\$215,000
HVAC Improvements	\$994,000
PE/Athletic Improvements	\$14,000

**FLAG: SB - Project Delayed**

#### COMMENTS:

Reason: Minor delays have occurred during the design phase and bid and award phase. The design firm took an above average amount of time to submit in order to receive a Letter of Recommendation to Permit. The project also required a roofing reality check which caused a delay. The purpose of the reality check is to identify opportunities for cost and scope efficiencies. Remedy: The Letter of Recommendation to Permit has been received and the roofing reality check has been completed. The project is delayed by a quarter. Budget: Additional funding of \$1,027,616 was approved by the Board on 3/31/2020 in conjunction with the approval to award the construction agreement for the project.

**FLAG KEY:** S=Schedule B= Budget

**S-Project Delayed=Schedule:** Project has missed the planned milestone date for progressing to the next phase in the process.

**S-Delay Possible=Schedule:** Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

**B=Budget:** reflects a need for board approved increase in funding based on bid and/or change order results.

## Tedder Elementary School

### SMART Facilities Update by Project Cont.

**School Choice Enhancements\***

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q2 2016	Q2 2018
Actual	01/2016	06/2016	12/2018

**SCOPE:**

School Choice Enhancement

**BUDGET:**

\$100,000

**FLAG:**

**COMMENTS:**

\*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

